

CERTIFICATE OF EXAMINATION CARGO CARRYING UNIT

CLIENT/OWNER	DEPT/DIVISION	LOCATION	SPEC(S)
CAVMONT	RENTAL	Profab Yard	DNV 2.7:1

Equipment S/N	Equipment Description	S.W.L.	TARE WEIGHT	MAX GROSS WEIGHT	Lift Points
RSM 094	- Cargo Carrying Unit - MINI CONTAINER OF ALL FULLY WELDED STEEL CONSTRUCTION, FITTED WITH FOUR TOP CORNER MOUNTED LIFTING POINTS. IN DIM: 1.91M X 1.59M X 2.90M HIGH. Test Details: Last Test by: UNIVERSAL INSP. Test Date: 13/01/2010 Cert No: 122262/220	4500 Kgs	1980 Kgs	6480 Kgs	4 at top
RSM 094/A	- Wire Rope Slings - FIVE LEG WIRE ROPE SLING IN [IWRC] WIRE, C/W THIMBLE EYES ALL ENDS, FITTED TO MASTER LINK QUAD LINK ASSEMBLY. DIM: TOP LEG: 1.5M X 32MM DIA. BOTTOM LEGS: 1.5M X 22MM DIA. Test Details: Tested by: A.L.S. Test Date: 13/03/2008 Cert No.: A1635-09	6.48 Tonne At 45 deg.	0 Tonne	0 Tonne	
94/B	- Shackles - "BS" SAFETY PIN BOW SHACKLE.	6.5 Tons	0 Tons	0 Tons	
94/C	- Shackles - "BS" SAFETY PIN BOW SHACKLE.	6.5 Tons	0 Tons	0 Tons	
94/D	- Shackles - "BS" SAFETY PIN BOW SHACKLE.	6.5 Tons	0 Tons	0 Tons	
94/E	- Shackles - "BS" SAFETY PIN BOW SHACKLE.	6.5 Tons	0 Tons	0 Tons	

NDT METHOD	PARTS EXAMINED	DEFECTS NOTED
Wet Visible	Welds on Padeyes	NONE at time of inspection

The above items have been subjected to a thorough visual examination and at the time of examination were found to be free of visual cracks, flaws or other defects likely to affect the safe use of the equipment.

This certificate represents a hardcopy of a digital record held within our Ascend Lifting Management System.

I hereby certify that on behalf of the Company, the particulars recorded in this document are correct.


 (LEEA & ASNT II)
 