

## CERTIFICATE OF EXAMINATION CARGO CARRYING UNIT

CLIENT/OWNER	DEPT/DIVISION	LOCATION	SPEC(S)
CAVMONT	RENTAL	Profab Yard	DNV 2:7:1

Equipment S/N	Equipment Description	S.W.L.	TARE WEIGHT	MAX GROSS WEIGHT	Lift Points
CB488-018	- Cargo Carrying Unit - CARGO BASKET OF ALL FULLY WELDED STEEL CONSTRUCTION, FITTED WITH FOUR CORRECTLY ALLIGNED LIFTING POINTS. IN DIM: 4.87M X 1.22M X 1.28M HIGH. ----- Test Details: Last Test by: HECC LTD Test Date: 31/03/2009 Cert No: ACC4792/8	7500 Kgs	1500 Kgs	9000 Kgs	4 at top
CB 488-018A	- Wire Rope Slings - FOUR LEG WIRE ROPE SLING IN (IWRC) WIRE C/W THIMBLE EYE ALL END, FITTED TO QUAD LINK ASSEMBLY. IN DIM: 3.4M X 24MM DIA. ----- Test Details: Tested by: UNIVERSAL INSP Test Date: 31/03/2009 Cert No.: 12069/08	9 Tonne At 45 deg.	0 Tonne	0 Tonne	
18B	- Shackles - CROSBY SAFETY PIN BOW SHACKLE.	8.5 Tons	0 Tons	0 Tons	
18C	- Shackles - CROSBY SAFETY PIN BOW SHACKLE.	8.5 Tons	0 Tons	0 Tons	
18D	- Shackles - CROSBY SAFETY PIN BOW SHACKLE.	8.5 Tons	0 Tons	0 Tons	
18E	- Shackles - CROSBY SAFETY PIN BOW SHACKLE.	8.5 Tons	0 Tons	0 Tons	

NDT METHOD	PARTS EXAMINED	DEFECTS NOTED
N/A		

The above items have been subjected to a thorough visual examination and at the time of examination were found to be free of visual cracks, flaws or other defects likely to affect the safe use of the equipment.

This certificate represents a hardcopy of a digital record held within our Ascend Lifting Management System.

I hereby certify that on behalf of the Company, the particulars recorded in this document are correct.

  
 (LEEA & ASNT II)
 