



STANDARD TESTING AND INSPECTION SERVICES LTD.

OFFICE: KM 17 PH/ABA Express way, P. O. Box 18427, Port Harcourt, Rivers State, Nigeria
 PHONE: 084-776779, 08063464544, www.stisng.com, E-mail: standardtesting@stisng.com

RC 502050

CERTIFICATE OF VISUAL EXAMINATION

| | | | |
|--------------|---|-----------------|----------------------|
| PROJECT: | CERTIFICATION OF LIFTING EQUIPMENT | CERTIFICATE No. | STIS/CLN/LE/181/2013 |
| CLIENT/OWNER | CAVMONT LEASING NIGERIA LIMITED | DATE | 27/11/2013 |
| LOCATION | PLOT 274 TRANS AMADI, PHC. | INSPECTOR | USENDU AKAN |
| CRITERIA | DNV 2.7-1:2006, BS EN 13889:2003, BS EN 13414-2 | | |

| MAGNETIC PARTICLE | | | | DYE PENETRANT | | |
|---------------------|------------|--------------------------|-------------|--------------------------|-----------------|----|
| EQUIPMENT | COIL | <input type="checkbox"/> | PRODS | <input type="checkbox"/> | PENETRANT | NA |
| | YOKE | <input type="checkbox"/> | UV LIGHT | <input type="checkbox"/> | | |
| MAGNETIC PARTICLE | DRY | <input type="checkbox"/> | VISIBLE | <input type="checkbox"/> | DEVELOPER | NA |
| | WET | <input type="checkbox"/> | FLOURESCENT | <input type="checkbox"/> | | |
| MAGNETIZING CURRENT | AC | <input type="checkbox"/> | HWDC | <input type="checkbox"/> | SOLVENT/CLEANER | NA |
| | DC | <input type="checkbox"/> | | | | |
| MAGNETIZING PROCESS | CONTINUOUS | <input type="checkbox"/> | | | | |
| | RESIDUAL | <input type="checkbox"/> | | | | |

| ID NO | DESCRIPTION OF ITEM, THIS SHOULD INCLUDE SIZE OF MATERIAL | TARE | SWL | GWL | PROOF LOAD TEST VALUE | REMARK |
|--------------------------|--|---------|---------------------|---------|-----------------------|--------|
| NRSM 009 | MINI CONTAINER ALL STEEL CONSTRUCTION MINI CONTAINER C/W FOUR LIFTING POINTS MOUNTED ON TOP CORNER LIFTING POINTS; OVERALL DIMENSION L=1.58M X H=2.89M X W=1.91M APPROXIN ACCORDANCE WITH DNV 2.7-1:2006 | 1,980KG | 4,500KG | 6,480KG | N/A | OKAY |
| NRSM 009/A | WIRE ROPE SLING FIVE LEGS WIRE ROPE SLING ASSEMBLY TO BS EN 13414-2, 32MM/22MM X 1.5M/1.3M FITTED WITH QUAD MASTER LINK ASSEMBLY AT ONE END, THE OTHER END THIMBLE EYE. TESTED BY: UNIVERSAL INSPECTION LTD (UK) S/NO: NRSM 009/A CERTIFICATE NO: 126020/09 | | 6.48 TONNES @ 0-45° | | | |
| 09/B, 09/C 09/D, 09/E | SHACKLES 4 PCS OF SHACKLES | | 6.5 TONS EACH | | | |


LOAD TEST DETAILS

| | | | |
|-----------------------------------|-------------------------------------|--------------------------|----------------------|
| UNIT: MINI CONTAINER | TESTED BY: HECC LTD | DATE OF TEST: 18/08/2011 | CERT. NO: ACC 5467/9 |
| SLING: NRSM 009/A | TESTED BY: UNIVERSAL INSPECTION LTD | DATE OF TEST: 18/08/2011 | CERT. NO: 126020/09 |
| LAST PROOF LOAD APPLIED: 16,200KG | CRITERIA USED: DNV 2.7-1:2006 | DATE OF TEST: 18/08/2011 | CERT. NO: ACC 5467/9 |

I HEREBY CERTIFY ON BEHALF OF STANDARD TESTING & INSPECTION SERVICES LTD, THAT THE ABOVE ITEMS HAVE BEEN TESTED AND EXAMINED IN ACCORDANCE WITH STANDARD.

EXAMINED BY: USENDU AKAN
 QUALIFICATION: (ASNT LEVEL III)

DATE OF EXAMINATION: 27/11/2013



NEXT DUE DATE: 26/05/2014