



# STANDARD TESTING AND INSPECTION SERVICES LTD.

**OFFICE:** KM 17 PH/ABA Express way, P. O. Box 18427, Port Harcourt, Rivers State, Nigeria  
**PHONE:** 084-776779, 08063464544, www.stisng.com, E-mail: standardtesting@stisng.com

RC 502050

## CERTIFICATE OF VISUAL EXAMINATION

<b>PROJECT:</b>	CERTIFICATION OF LIFTING EQUIPMENT	<b>CERTIFICATE No.</b>	STIS/CLN/LE/054/2013
<b>CLIENT/OWNER</b>	CAVMONT LEASING NIGERIA LIMITED	<b>DATE</b>	05/06/2013
<b>LOCATION</b>	PLOT 274 TRANS AMADI, PHC.	<b>INSPECTOR</b>	ARCHIBONG UDUAK
<b>CRITERIA</b>	DNV 2.7-1:2006, BS EN 13889:2003, BS EN 13414-2		

MAGNETIC PARTICLE				DYE PENETRANT	
EQUIPMENT	COIL <input type="checkbox"/>	PRODS <input type="checkbox"/>		PENETRANT	NA
	YOKE <input type="checkbox"/>	UV LIGHT <input type="checkbox"/>			
MAGNETIC PARTICLE	DRY <input type="checkbox"/>	VISIBLE <input type="checkbox"/>		DEVELOPER	NA
	WET <input type="checkbox"/>	FLOURESCENT <input type="checkbox"/>			
MAGNETIZING CURRENT	AC <input type="checkbox"/>	HWDC <input type="checkbox"/>		SOLVENT/CLEANER	NA
	DC <input type="checkbox"/>				
MAGNETIZING PROCESS	CONTINUOUS <input type="checkbox"/>				
	RESIDUAL <input type="checkbox"/>				

ID NO	DESCRIPTION OF ITEM, THIS SHOULD INCLUDE SIZE OF MATERIAL	TARE	SWL	GWL	PROOF LOAD TEST VALUE	REMARK
RSM 009	<b>MINI CONTAINER</b> ALL STEEL CONSTRUCTION MINI CONTAINER C/W FOUR LIFTING POINTS MOUNTED ON TOP CORNER LIFTING POINTS; OVERALL DIMENSION L=1.91M X H=2.89M X W=1.58M APPROX IN ACCORDANCE WITH DNV 2.7-1:2006	1,980KG	4,500KG	6,480KG	N/A	OKAY
RSM 009/1	<b>WIRE ROPE SLING</b> FIVE LEGS WIRE ROPE SLING ASSEMBLY TO BS EN 13414-2, 32MM/22MM X 1.3M/1.5M FITTED WITH QUAD MASTER LINK ASSEMBLY AT ONE END, THE OTHER END THIMBLE EYE.  TESTED BY: UNIVERSAL INSPECTION LTD (UK) S/NO: RSM 009/1 CERTIFICATE NO: 126020		6.48 TONNES @ 0-45°			
09/2 09/3 09/4 09/5	<b>SHACKLES</b> 4 PCS OF SHACKLES		6.5 TONS EACH			

### LOAD TEST DETAILS


UNIT: MINI CONTAINER	TESTED BY: HECC	DATE OF TEST: 18/08/2011	CERT. NO: ACC 5467/09
SLING: RSM 009/1	TESTED BY: UNIVERSAL INSPECTION LTD	DATE OF TEST: 18/08/2011	CERT. NO: 126020
LAST PROOF LOAD APPLIED: 16,200KG	CRITERIA USED: DNV 2.7-1:2006	DATE OF TEST: 18/08/2011	CERT. NO: ACC 5467/09

I HEREBY CERTIFY ON BEHALF OF STANDARD TESTING & INSPECTION SERVICES LTD, THAT THE ABOVE ITEMS HAVE BEEN TESTED AND EXAMINED IN ACCORDANCE WITH STANDARD.

**EXAMINED BY:** ARCHIBONG UDUAK  
**QUALIFICATION:** (ASNT LEVEL II, NSL MOD. 6 -CCU)

**DATE OF EXAMINATION:** 05/06/2013

**SIGN:**



**NEXT DUE DATE:** 04/12/2013