

CERTIFICATE OF EXAMINATION CARGO CARRYING UNIT

CLIENT/OWNER	DEPT/DIVISION	LOCATION	SPEC(S)
CAVMONT	RENTAL	Transocean Yard	DNV 2.7:1

Equipment S/N	Equipment Description	S.W.L.	TARE WEIGHT	MAX GROSS WEIGHT	Lift Points
SC 1230	- Cargo Carrying Unit - CARGO BASKET OF ALL FULLY WELDED STEEL CONSTRUCTION, FITTED WITH FOUR CORRECTLY ALLIGNED LIFTING POINTS. IN DIM: 6.00M X 1.22M X 1.33M HIGH. Test Details: Last Test by: DNV Test Date: 06/2012 Cert No: 309030	11500 Kgs	3200 Kgs	14700 Kgs	4 at top
SC1230 A	- Wire Rope Slings - FOUR LEG WIRE ROPE SLING IN IWRC) WIRE C/W THIMBLE EYE ALL END, FITTED TO QUAD LINK ASSEMBLY. IN DIM: 4.2M X 32MM DIA. Test Details: Last Test by: UNIVERSSAL INSPECTION Test Date: 20/07/2012	14.7 Tonne 0-45 degre	0 Tonne	0 Tonne	
30/B	- Shackles - CROSBY SAFETY PIN BOW SHACKLE.	9.5 Tons	0 Tons	0 Tons	
30/C	- Shackles - CROSBY SAFETY PIN BOW SHACKLE.	9.5 Tons	0 Tons	0 Tons	
30/D	- Shackles - CROSBY SAFETY PIN BOW SHACKLE.	9.5 Tons	0 Tons	0 Tons	
30/E	- Shackles - CROSBY SAFETY PIN BOW SHACKLE.	9.5 Tons	0 Tons	0 Tons	

NDT METHOD	PARTS EXAMINED	DEFECTS NOTED
N/A		

The above items have been subjected to a thorough visual examination and at the time of examination were found to be free of visual cracks, flaws or other defects likely to affect the safe use of the equipment.

This certificate represents a hardcopy of a digital record held within our Ascend Lifting Management System.

I hereby certify that on behalf of the Company, the particulars recorded in this document are correct.


 LEEA & ASN II
 