



# STANDARD TESTING AND INSPECTION SERVICES LTD.

**OFFICE:** KM 17 PH/ABA Express way, P. O. Box 18427, Port Harcourt, Rivers State, Nigeria  
**PHONE:** 084-776779, 08063464544, www.stisng.com, E-mail: standardtesting@stisng.com

RC 502050

## CERTIFICATE OF VISUAL EXAMINATION

<b>PROJECT:</b>	CERTIFICATION OF LIFTING EQUIPMENT	<b>CERTIFICATE No.</b>	STIS/CLN/LE/053/2013
<b>CLIENT/OWNER</b>	CAVMONT LEASING NIGERIA LIMITED	<b>DATE</b>	21/06/2013
<b>LOCATION</b>	PLOT 274 TRANS AMADI, PHC.	<b>INSPECTOR</b>	ARCHIBONG UDUAK
<b>CRITERIA</b>	DNV 2.7-1:2006, BS EN 13889:2003, BS EN 13414-2		

MAGNETIC PARTICLE				DYE PENETRANT	
<b>EQUIPMENT</b>	COIL <input type="checkbox"/>	PRODS <input type="checkbox"/>		<b>PENETRANT</b>	NA
	YOKE <input type="checkbox"/>	UV LIGHT <input type="checkbox"/>			
<b>MAGNETIC PARTICLE</b>	DRY <input type="checkbox"/>	VISIBLE <input type="checkbox"/>		<b>DEVELOPER</b>	NA
	WET <input type="checkbox"/>	FLOURESCENT <input type="checkbox"/>			
<b>MAGNETIZING CURRENT</b>	AC <input type="checkbox"/>	HWDC <input type="checkbox"/>		<b>SOLVENT/CLEANER</b>	NA
	DC <input type="checkbox"/>				
<b>MAGNETIZING PROCESS</b>	CONTINUOUS <input type="checkbox"/>				
	RESIDUAL <input type="checkbox"/>				

ID NO	DESCRIPTION OF ITEM, THIS SHOULD INCLUDE SIZE OF MATERIAL	TARE	SWL	GWL	PROOF LOAD TEST VALUE	REMARK
SC1314	<b>STEP CHANGE BASKET</b> ALL STEEL CONSTRUCTION STEP CHANGE BASKET CW FOUR LIFTING POINTS MOUNTED ON TOP CORNER LIFTING POINTS; OVERALL DIMENSION L=13.0M X H=1.12M X W=1.22M APPROX. IN ACCORDANCE WITH DNV 2.7-1:2006	3,400KG	10,900KG	14,300KG	N/A	OKAY
SC1314A	<b>WIRE ROPE SLING</b> FOUR LEGS WIRE ROPE SLING ASSEMBLY TO BS EN 13414-2, IN 4.1M X 28MM DIA IWRC FITTED WITH QUAD MASTER LINK ASSEMBLY AT ONE END, THE OTHER END THIMBLE EYE  <b>TESTED BY: UNIVERSAL INSPECTION LTD (UK)</b> S/NO: SC1314A CERTIFICATE NO: 127938/2		14.3 TONNES @ 0-45°			
14B 14C 14D 14E	<b>SHACKLES</b> 4 PCS OF SHACKLES		9.5 TONS EACH			

### LOAD TEST DETAILS


<b>UNIT: STEP CHANGE BASKET</b>	<b>TESTED BY: HECC LIMITED</b>	<b>DATE OF TEST: 31/07/2012</b>	<b>CERT. NO: ACC 5592/2</b>
<b>SLING: SC1314A</b>	<b>TESTED BY: UNIVERSAL INSPECTION LTD</b>	<b>DATE OF TEST: 31/07/2012</b>	<b>CERT. 127938/2</b>
<b>LAST PROOF LOAD APPLIED: 35,750KG</b>	<b>CRITERIA USED: DNV 2.7-1 :2006</b>	<b>DATE OF TEST: 31/07/2012</b>	<b>CERT. NO: ACC 5592/2</b>

I HEREBY CERTIFY ON BEHALF OF STANDARD TESTING & INSPECTION SERVICES LTD, THAT THE ABOVE ITEMS HAVE BEEN TESTED AND EXAMINED IN ACCORDANCE WITH STANDARD.

**EXAMINED BY: ARCHIBONG UDUAK**  
**QUALIFICATION: (ASNT LEVEL II, NSL MOD. 6 -CCU)**

**DATE OF EXAMINATION: 21/06/2013**

**SIGN:**



**NEXT DUE DATE: 20/12/2013**